

B-37492

Lowe's Way Extension Phase 1

Project Owner:

Hamilton County

Construction Managers:

Lochmueller Group

Resident Project Engineer:

Keith Chadwick

kchadwick@lochgroup.com

Contractor:

Milestone

Completion Date:

Lowe's Way Round-A-Bout

9/28/18

Ramp to Keystone

6/28/19

Notice to Proceed:

March 8, 18

Estimated Percent

Complete:

0.0%

PROJECT OVERVIEW

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146th Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

PROJECT WORK THIS WEEK 3/25/18 to 3/31/18

The contractor is just getting settled in.

- Several pieces of equipment have been mobilized to the project site.
- Materials have started to be delivered to the site.
- The on-site office trailers have been set on the far south side of the Lowe's parking area but do not have power so are unoccupied at this time.
- The initial signage has been placed on 146th Street and Keystone Parkway.

PROJECT WORK NEXT WEEK 4/01/18 to 4/7/18

- Placing temporary erosion control measures
- Constructing temporary construction entrances into the project.
- Removal of the Lowe's sign

Most of the work is building access points for the construction to begin. This work is weather dependent so may be delayed due to rain.

