

B-37492

Lowe's Way Extension Phase 1

Project Owner:
Hamilton County
Construction Managers:
Lochmueller Group
Resident Project Engineer:
Keith Chadwick
kchadwick@lochgroup.com
Contractor:
Milestone
Completion Date:
Lowes Way Round-A-Bout
9/28/18
Ramp to Keystone
6/28/19
Notice to Proceed:
March 8, 18
Estimated Percent Complete:
0.5%

PROJECT OVERVIEW

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146th Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

PROJECT WORK THIS WEEK 4/01/18 to 4/7/18

The contractor is working on setting up all required safety and erosion protections to begin project.

- Contractor has begun clearing the project which includes stump removal and topsoil removal.
- Erosion control measures have been installed.
- Traffic control has been placed on southbound Keystone Ave. and the existing Lowe's Way ramp in order to construct entrances to the project site.

PROJECT WORK NEXT WEEK 4/8/18 to 4/14/18

- Continuing placing temporary erosion control measures.
- Constructing temporary construction entrances into the project.
- Removal of the Lowe's sign.
- Continue clearing project site preparing for soil operation.

Some items have been carried over from last week due to weather but thing are progressing.

