

B-37492

Lowe's Way Extension Phase 1

Project Owner:

Hamilton County

Construction Managers:

Lochmueller Group

Resident Project Engineer:

Keith Chadwick

kchadwick@lochgroup.com

Contractor:

Milestone

Completion Date:

Lowe's Way Round-A-Bout

9/28/18

Ramp to Keystone

6/28/19

Notice to Proceed:

March 8, 18

Estimated Percent

Complete:

1.0%

PROJECT OVERVIEW

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146th Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

PROJECT WORK THIS WEEK 4/15/18 to 4/21/18

The contractor is working on setting up all required safety and erosion protections to begin project.

- Contractor has placed temporary pavement on southbound Keystone Ave.
- Removal and temporary pavement has begun at the entrance to Lowe's.
- Contractor began construction of access road for equipment.

PROJECT WORK NEXT WEEK 4/22/18 to 4/28/18

- Traffic will shift slightly on southbound Lowe's Way and exiting the Lowe's parking lot.
- Continued work on access road and temporary pavement.
- Contractor will begin removal and construction of the new round-a-bout at Lowe's entrance. Access will be maintained for all businesses at all times during this construction.

The contractor is waiting on a few approvals in order to proceed with bridge construction. Things will start moving faster in the next few weeks.

