

**B-37492**

## **Lowe's Way Extension Phase 1**

### **PROJECT OVERVIEW**

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146<sup>th</sup> Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

### **PROJECT WORK THIS WEEK 4/08/18 to 4/14/18**

The contractor is working on setting up all required safety and erosion protections to begin project.

- Contractor installed several entrances for the project.
- The crane was delivered and assembled.
- Clearing is progressing and erosion control is on-going.
- Ground breaking ceremony was held.

### **PROJECT WORK NEXT WEEK 4/15/18 to 4/21/18**

- Traffic signal at Lowe's entrance will be replaced with 3 way stop.
- Earth will begin to be moved to build the base for the new roadway.
- Excavation of shoulders for temporary pavement will be placed for traffic phasing.
- Continue clearing project site and install erosion controls.

The weather forecasts are looking better and the project will begin to move a little faster..

#### **Project Owner:**

**Hamilton County**

#### **Construction Managers:**

**Lochmueller Group**

#### **Resident Project Engineer:**

**Keith Chadwick**

**kchadwick@lochgroup.com**

#### **Contractor:**

**Milestone**

#### **Completion Date:**

**Lowe's Way Round-A-Bout**

**9/28/18**

**Ramp to Keystone**

**6/28/19**

#### **Notice to Proceed:**

**March 8, 18**

#### **Estimated Percent**

#### **Complete:**

**0.5%**

