

B-37492

Lowe's Way Extension Phase 1

PROJECT OVERVIEW

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146th Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

PROJECT WORK THIS WEEK 4/29/18 to 5/05/18

The contractor has completed the majority of the safety and erosion protections.

- Excavating for MSE walls and Keystone Bridge Pier.
- Completed clearing of stumps and debris.
- Completed haul road from laydown yard.
- Completed stream crossing.

PROJECT WORK NEXT WEEK 4/06/18 to 5/12/18

- Pile driving for Keystone Pier.
- Undercuts for MSE wall leveling pads.
- Concrete in footer for Keystone Pier.
- Begin pipe structures at Lowe's entrance.

Pile work will begin Monday May 7th so people may hear some pounding from the site. This will be isolated to the bridge areas and hopefully not too loud.



Project Owner:

Hamilton County

Construction Managers:

Lochmueller Group

Resident Project Engineer:

Keith Chadwick

kchadwick@lochgroup.com

Contractor:

Milestone

Completion Date:

Lowe's Way Round-A-Bout

9/28/18

Ramp to Keystone

6/28/19

Notice to Proceed:

March 8, 18

Estimated Percent

Complete:

2.0%