

**B-37492**

## **Lowe's Way Extension Phase 1**

### **PROJECT OVERVIEW**

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146<sup>th</sup> Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

### **PROJECT WORK THIS WEEK 5/20/18 to 5/26/18**

The contractor will begin MSE walls shortly so things should start appearing above ground.

- Pier footer complete on Keystone Bridge.
- 90% of the dirt south of Lowe's entrance for new southbound lane completed.
- Excavation for MSE Wall undercuts.

### **PROJECT WORK NEXT WEEK 5/27/18 to 6/02/18**

- Begin setting elevations for leveling pads for MSE walls.
- Continue pile driving on Cool Creek Bridge.
- Begin pipe structures at Lowe's entrance.
- Forming pier on Keystone Bridge.

Contractor has come a long way on the dirt fill by Lowe's entrance. Pile driving should be completed this week. Contractor is starting to form the center pier of the Keystone Bridge so you should start noticing the above ground work.



**Project Owner:**  
Hamilton County  
**Construction Managers:**  
Lochmueller Group  
**Resident Project Engineer:**  
Keith Chadwick  
kchadwick@lochgroup.com  
**Contractor:**  
Milestone  
**Project Designer:**  
CHA  
**Completion Date:**  
Lowes Way Round-A-Bout  
9/28/18  
Ramp to Keystone  
6/28/19  
**Notice to Proceed:**  
March 8, 18  
**Estimated Percent Complete:**  
7.0%