

R-37492

Lowe's Way Extension Phase 1

PROJECT OVERVIEW

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146th Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

PROJECT WORK THIS WEEK 5/05/19 to 5/11/19

Weather has been great for construction and we are moving right along.

- Asphalt paving on ramps.
- Completion of moment slabs.
- Wood fence and trail completion.

PROJECT WORK NEXT WEEK 5/12/19 to 5/18/19

- Installing concrete rail.
- Completing bridge rail.
- Preparing for final lift of asphalt.

We are still on target for a June opening of the new ramp.



Project Owner:
Hamilton County
Construction Managers:
Lochmueller Group
Resident Project Engineer:
Keith Chadwick
kchadwick@lochgroup.com
Contractor:
Milestone
Project Designer:
CHA
Completion Date:
Lowes Way Round-A-Bout
9/28/18
Ramp to Keystone
6/28/19
Notice to Proceed:
March 8, 18
Estimated Percent Complete:
85.0%

