

**B-37492**

## **Lowe's Way Extension Phase 1**

### **PROJECT OVERVIEW**

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146<sup>th</sup> Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

### **PROJECT WORK THIS WEEK 4/22/18 to 4/28/18**

The contractor has completed the majority of the safety and erosion protections.

- Traffic switch at Lowe's entrance.
- Completed clearing of stumps and debris.
- Installed haul from laydown yard.
- Started constructing a stream crossing.

### **PROJECT WORK NEXT WEEK 4/29/18 to 5/05/18**

- Complete construction of stream crossing.
- Begin installation of drainage structures.
- Begin coffer dam at Cool Creek bridge pier 3.
- Begin pavement removal for round-a-bout at Lowe's entrance

Contractor is waiting on pile delivery in order to begin pile driving for Keystone Bridge. In a few weeks we will begin the pile driving. This work will bring some noise daily as the piles are driven to depth.



#### **Project Owner:**

**Hamilton County**

#### **Construction Managers:**

**Lochmueller Group**

#### **Resident Project Engineer:**

**Keith Chadwick**

**kchadwick@lochgroup.com**

#### **Contractor:**

**Milestone**

#### **Completion Date:**

**Lowe's Way Round-A-Bout**

**9/28/18**

**Ramp to Keystone**

**6/28/19**

#### **Notice to Proceed:**

**March 8, 18**

#### **Estimated Percent**

#### **Complete:**

**1.5%**