

B-37492

Lowe's Way Extension Phase 1

PROJECT OVERVIEW

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146th Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

PROJECT WORK THIS WEEK 5/06/18 to 5/12/18

The contractor has completed the majority of the safety and erosion protections.

- Completed pile in Keystone Pier.
- Began pile driving for west abutment.
- Began excavation for MSE Wall undercuts.
- Began stripping topsoil north of Cool Creek.

PROJECT WORK NEXT WEEK 5/13/18 to 5/19/18

- Continue Pile driving for Keystone Pier.
- Continue Undercuts for MSE wall leveling pads.
- Pour Concrete in footer for Keystone Pier.
- Begin pipe structures at Lowe's entrance.
- Begin dirt work north of Cool Creek.

Pile driving is well underway and the noise is not too loud. Traffic is heavy on northbound Lowe's Way Ramp especially between 3:30 and 4:00 due to Carmel High School letting out. Even during peak traffic times the delay is only around 3 minutes. Thanks for everyone's patience.



Project Owner:

Hamilton County

Construction Managers:

Lochmueller Group

Resident Project Engineer:

Keith Chadwick

kchadwick@lochgroup.com

Contractor:

Milestone

Project Designer:

CHA

Completion Date:

Lowe's Way Round-A-Bout

9/28/18

Ramp to Keystone

6/28/19

Notice to Proceed:

March 8, 18

Estimated Percent

Complete:

5.0%