

B-37492

Lowe's Way Extension Phase 1

PROJECT OVERVIEW

The project consists of the construction of a new southbound lane on Lowe's Way allowing traffic from 146th Street to access southbound Keystone Parkway. The project will include two new bridges and a new round-a-bout at the Lowe's entrance on Lowe's Way.

PROJECT WORK THIS WEEK 5/13/18 to 5/19/18

The contractor has completed the Pile on the Keystone Bridge and is moving to Cool Creek.

- Completed all pile on Keystone Bridge.
- Placed dirt south of Lowe's entrance for new southbound lane.
- Continued excavation for MSE Wall undercuts.

PROJECT WORK NEXT WEEK 5/20/18 to 5/26/18

- Pour footer for Keystone center pier.
- Begin setting elevations for leveling pads for MSE walls.
- Continue pile driving on Cool Creek Bridge.
- Begin pipe structures at Lowe's entrance.

The contractor will be stopping all truck traffic coming and going from the site at noon on Friday. This is so we do not add to any traffic issues for the start of the Holiday weekend. There will be no work on Monday May, 28th for Memorial Day. Please have a safe and happy Holiday.

Project Owner:
Hamilton County
Construction Managers:
Lochmueller Group
Resident Project Engineer:
Keith Chadwick
kchadwick@lochgroup.com
Contractor:
Milestone
Project Designer:
CHA
Completion Date:
Lowes Way Round-A-Bout
9/28/18
Ramp to Keystone
6/28/19
Notice to Proceed:
March 8, 18
Estimated Percent Complete:
6.0%

